COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO DRAIN AT 7TH MAIN DEAD END (NEAR HPS) BHUVANESHWARI NAGARA BAGALAGUNTE IN WARD NO.14**

3. Head of Account which is Chargeable : Code 3173

4. Entrustment Order No. & Dt. : EE/DD/17/17-18 dt 7.4.2017

5. Name of Contractor : **SRI.K.JAGADISH**

6a. Time stipulated for completion of work : 90 days.

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No. 5672

Page No. 56 71 to 56 71 1/2

1. Check measurement of the Asst. : M.B.No. 5672

Page No. 56 71 to 56 71 1/2

9. Name of the Office / Official In charge of the work : AEE T. Dasarahalli Sub Division

10. a) Asst. Eng/ Junior Eng. : [illegible]

b) Asst. Exe. Engineer : [illegible]

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20.00	1739080=00 1619034=00	—	260920/- 380966=00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST.EXE.ENGINEER
T.DASARAHALLI SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD.
DASARAHALLI DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57